

OMB Contract Review

Contract Name	Construction Change Order No. 1 with Kamminga & Roodvoets for Whitney Road and Wolford Road intersection and roadway improvements.				
GRANICUS	26-0344A	Contract #	24-0698-ITB-C	Date:	3.3.26

Mark all Applicable Boxes:

Type of Contract									
CIP	X	Grant		Other		Revenue		Project	002109A & 000831A

Contract information:

New Contract (Y/N)	N	Original Contract Amount	\$13,190,311.90
Fund(s)	1045; 3001; 4052	Amount of Change	\$950,381.76
Cost Center(s)	414100; 431471	Contract Amount	\$14,140,693.66
Program(s)	2421; 3026	Amount Available	\$14,140,693.66
Account(s)	5XXXXXX	Included in Applicable Budget? (Y/N)	Y
Fiscal Year(s)	FY26		

Description & Comments

(What is it, any issues found, is there a financial impact to current/next FY, does this contract vary from previous FY, etc.)

This is for the approval of Change Order No. 1 with Kamminga & Roodvoets for Whitney Road and Wolford Road intersection and roadway improvements.

- The original agreement was awarded by the Board of County Commissioners (BCC) in the amount of \$13,190,311.90, for an agreement duration of 730 calendar days (Granicus Item 24-1120A).
- This project has an associated Joint Project Agreement (JPA) with the City of Largo. The original JPA was awarded by the Board of County Commissioners in the amount of \$267,446.55.
- This item is for the first change order to the original agreement with Kamminga & Roodvoets. This change order comes as a result of the geotechnical investigation not adequately determining the limits and scope of unsuitable material to support the box culvert, as well as a quantity overrun for the concrete culverts. The County will continue to investigate the consultant's underestimations of these quantities.
- The change order increases the original agreement amount in the amount of \$950,381.76, for a total revised agreement amount of \$14,140,693.66. This increases the Pinellas County Public Works Transportation portion of the project by \$571,749.20, the Pinellas County Utilities portion by \$174,406.42, and the City of Largo's JPA by \$204,226.14.
- The increase to the Pinellas County Public Works Transportation portion will be funded by the Penny for Pinellas and American Rescue Act (ARPA). The ARPA portion will be funded via reallocation of ARPA lapse through an administrative amendment from the Old Coachman Road over Alligator Creek Bridge Replacement Project 001034A. The increase to the Pinellas County Utilities portion will be funded by sewer funds from the Sewer and Reclaimed Water Relocation Projects Program Project 000831A.

Funding for this project is budgeted under the Whitney Road and Wolford Road intersection and Roadway Improvements Project 002109A, funded by the Penny for Pinellas, the American Rescue Plan Act (ARPA), and Multimodal Impact Fees (MMIF), as well as funded by the Water, Sewer and Reclaimed Water Relocation Projects Program Project 000831A, funded by the Sewer Renewal & Replacement fund, included in the Capital Improvement Plan.

Analyst:
Gabriella Gonzalez

Ok to Sign:

