



## CONSTRUCTION CHANGE ORDER NO. 1(FINAL)

**PROJECT:** Sanitary Sewer Interceptor Rehabilitation - Bee Pond Rd - Hamlin Blvd - 46th Ave (PID 002747FJ)

**CONTRACT NO:** 21-0366-CP

**AGREEMENT DATE:** May 10, 2022

**COMMENCEMENT DATE:** July 13, 2022

**OWNER:** Pinellas County, a Political Subdivision of the State of Florida

**CONTRACTOR:** Insituform Technologies, LCC

### DESCRIPTION:

1. Release all remaining retainages.
2. Release final payments.
3. Decrease the Agreement Amount by: (\$313,972.12)
4. Extend the Agreement term by 299 consecutive Calendar Days.

### REASON FOR CHANGE:

The project was substantially complete on July 13, 2023 and obtained final completion on May 7, 2024. Liquidated damages do not apply, as the County received substantial and beneficial use on July 13, 2023. Final inspections of the project for all work performed under the contract were conducted by representatives of the Public Works Construction Management Division. All work has been completed in accordance with the construction contract documents. The time between substantial and final completion accounts for the duration for the contractor to submit their final video package and for the County to complete the review of the contractor's final video package submittal, punch list items, project acceptance, final project deliverables, final quantity of materials audit, resolution of claims and disputes, and receipt of final invoice.

Final quantities have been tabulated resulting in a net decrease of (\$313,972.12). This is the difference between estimated and final quantities and balance of unspecified work not used.

PLEASE ADDRESS REPLY TO:  
400 South Ft. Harrison, Sixth Floor  
Clearwater, Florida 33756  
Phone: (727) 464-3311  
FAX: (727) 464-3925  
Website: [www.pinellascounty.org/purchase](http://www.pinellascounty.org/purchase)




**CHANGE IN AGREEMENT PRICE:**

<b>Original Agreement Amount:</b>	<b>\$1,253,773.40</b>
Increase due to Change Order No. 1(FINAL) (Add 299 consecutive days)	(\$313,972.12)
<b>Final Agreement Amount:</b>	<b>\$939,801.28</b>

The Contractor's acceptance of this Final Change Order shall be and shall operate as a release by the Contractor of all claims, whether known or unknown, (including, but not limited to, material, equipment, labor, overhead, fees, lost profits, and delay claims) the Contractor may have against the Owner for all things done or furnished in connection with the Project and for every act of the Owner and others relating to or arising out of the Project. Final payment by the Owner shall not release the Contractor or the Surety(ies) from any obligation under the Contract Documents for the Performance and Payment Bond or release the Contractor from any claims the Owner may have against the Contractor.

Pinellas County Florida, a political subdivision of the State of Florida


By:   
Signature

Name: Barry Burton  
Typed, printed or stamped

Title: County Administrator

Date: June 20, 2024

CONTRACTOR: Insituform Technologies, LLC

By:   
Signature

Name: Diane Partridge  
Typed, printed or stamped

Title: Contracting and Attesting Officer

**APPROVED AS TO FORM**

By:   
Office of the County Attorney