



Merry Celeste, CPPB
Division Director
Purchasing and Risk Management

CONSTRUCTION CHANGE ORDER NO. 4 (FINAL)

PROJECT: Customs and Border Protection Improvements
CONTRACT NO: 178-0305-CP(SCB)
AGREEMENT DATE: August 21, 2018
COMMENCEMENT DATE: November 2, 2018
AGREEMENT TERM: 427 consecutive calendar days
OWNER: Pinellas County, a Political Subdivision of the State of Florida
CONTRACTOR: Walbridge Aldinger, LLC

DESCRIPTION:

1. Release all remaining retainage.
2. Release final payment.
3. Decrease the Agreement by: \$(45,304.71).

REASON FOR CHANGE:

Final inspections have been conducted for all Work performed under the contract terms by the representative of the Airport Department. Substantial completion for this Project was achieved on December 20, 2019. The Project was completed with Final Acceptance granted on July 14, 2020. All Work has been completed in accordance with the Plans and Specifications. No liquidated damages shall be assessed.

Final pay quantities have been computed for the Project and are adjusted to reflect the difference between the preliminary estimated quantities and the final quantities, resulting in a net total decrease of \$(45,304.71).

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount:	\$6,712,487.00
Change Order No. 1 - Extend 28 days, time-only:	\$0.00
Change Order No. 2 - Extend 62 days & increase:	\$345,297.53
Change Order No. 3 - Extend 67 days, time-only:	\$0.00
Decrease due to Change Order No. 4 (FINAL):	<u>\$(45,304.71)</u>
Final Revised Agreement Amount:	\$ 7,012,479.82

The Contractor's acceptance of this Final Change Order shall be and shall operate as a release by the Contractor of all claims, whether known or unknown, (including, but not limited to, material, equipment, labor, overhead, fees, lost profits, and delay claims) the Contractor may have against the Owner for all things done or furnished in connection with the Project and for every act of the Owner and others relating to or arising out of the Project. Final payment by the Owner shall not release the Contractor or the Surety(ies) from any obligation under the Contract Documents for the Performance and Payment Bond or release the Contractor from any claims the Owner may have against the Contractor.

PINELLAS COUNTY, FLORIDA
by and through its County
Administrator

By: 

Barry A. Burton
County Administrator


Date: August 17, 2020

APPROVED AS TO FORM

By: 

Office of the County Attorney

CONTRACTOR:
Walbridge Aldinger LLC

By: 

VICE PRESIDENT / GM - FL Group
Type/Print Name and Title