



CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: Dunn Exploratory Well (PID 004365A)
CONTRACT NO: 23-1141-ITB-C
AGREEMENT DATE: February 20, 2024
NOTICE TO PROCEED: May 7, 2024
OWNER: Pinellas County
CONTRACTOR: Applied Drilling Engineering, Inc.

DESCRIPTION:

1. Increase the Agreement by \$325,772.25.
2. Extend the Agreement term by 90 consecutive calendar days, end date 8/5/2025.

REASON FOR CHANGE:

During the well construction at the Dunn WTP site, two sink holes opened around the drill rig, and the well construction was halted. Based on the unstable subsurface conditions it was determined that both the exploratory well (EW-1) and the monitor well (MW-1) location should be moved to new locations on the plant property. The work that had been completed at Site No. 1 is being conducted again at Site No. 2, the new locations for both EW-1 and MW-1. In addition, it was determined that two smaller diameter exploratory borings drilled to a depth of 150 ft. BLS. The pit casings for both new wells were increased in diameter to accommodate an additional casing to protect against the possible loss of circulation in the same subsurface zones and avoid any new surface depressions. The second strings of casings were then driven by air hammer to also prevent ground settlement around these wells.

CHANGE IN AGREEMENT PRICE:


Original Agreement Amount: \$2,954,550.00

Increase due to Change Order No. 1: \$325,772.25
(90 consecutive calendar days)

Revised Agreement Amount: \$3,280,322.25

Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change, or changes set forth herein, including claims for impact and delay costs.

Pinellas County Florida, a political subdivision of the State of Florida

By: 
Signature




Name: Kathleen Peters
Typed, printed or stamped


Title: Chair

ATTEST: KEN BURKE, CLERK

Date: October 15, 2024.

By: 

CONTRACTOR: Applied Drilling Engineering, Inc.

By: 
Signature

Name: Paul Petrey
Typed, printed or stamped

Title: President

APPROVED AS TO FORM

By: 
Office of the County Attorney