



CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: Terminal Improvements – Phase 3, Gates 7-10 Addition
CONTRACT NO.: 178-0135-CP (LN)
AGREEMENT DATE: March 20, 2018
COMMENCEMENT DATE: May 3, 2018
AGREEMENT TERM: 234 consecutive Calendar Days
OWNER: Pinellas County
CONTRACTOR: Walbridge Aldinger LLC

DESCRIPTION:

Extend the Agreement term by one hundred eight (108) consecutive Calendar Days.

REASON FOR CHANGE:

Walbridge was selected to take over a contract started by another company. After review of existing conditions, coordination conflicts between the inherited "as built" conditions and the current set of drawings impacted the project schedule. This impact shifts the final completion date of the Project.

The Contractor agrees to conform to all existing contract specifications as well as those specific to this Work.

The Agreement term has been increased by one hundred eight (108) consecutive Calendar Days.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount:	\$8,458,000.00
Change Order No. 1 - Time Only	\$ 0
Revised Agreement Amount:	\$8,458,000.00

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925
Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance.

PINELLAS COUNTY, FLORIDA
by and through its County Administrator

By: Barry Burton
Barry Burton
County Administrator

Date: 12-19-18

APPROVED AS TO FORM

By: Barry Burton
Office of the County Attorney

CONTRACTOR:

By: Frank Rygiel
Frank Rygiel V.P./General Manager
Type/Print Name and Title