

EXHIBIT E**CHANGE ORDER**

CHANGE ORDER NO. 1

CONTRACT NO. 167-0071-NC(PLU)

TO: Cone & Graham, Inc.
 Attn:
5101 Cone Rd
Tampa, FL 33610

DATE: May 24, 2022PROJECT NAME: Pinellas Trail Loop North SegmentPROJECT NO.: 000967AUnder our AGREEMENT dated March 20, 2018.

You hereby are authorized and directed to make the following change(s) in accordance with terms and conditions of the Agreement:


For the (Deduction) Sum of: (1,898,184.17)

Phase One - Design	\$ 1,599,461.80
Phase Two – Construction	\$ 9,347,046.69
Phase Two – Contingency	\$ 1,300,000.00
Change Order No. 1	(\$ 1,898,184.17)
Revised Phase Two Total	\$ 8,748,862.52
Revised total – both phases	\$ 10,348,324.32

The contractor's guaranteed maximum price (GMP) included the option for construction of the bridge over the Lake Tarpon Outfall Canal dependent upon the County obtaining an easement by December 15, 2020. The contract further stated there would be a 10% escalation in cost should the option to construct not be exercised by December 15, 2020. The easement was not acquired until September 17, 2021, at which time the bridge subcontractor was no longer available, and prices could not be held due to the extensive time elapsed from the December 15, 2020 date. The contractor presented a new estimate to construct the bridge including an additional 123 days to complete the project along with substantial increases in unit prices and extended overhead costs that may not be incurred in a future competitive bid contract. The County has opted not to construct the bridge as part of this contract.

The Contract time is Seven Hundred eighty (780) calendar days and the Substantial Completion date is June 19th, 2022. Your acceptance of this Change Order shall constitute a modification to our Agreement and will be performed subject to all the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. The adjustment, if any, to the Agreement shall constitute a full and final settlement of any and all claims arising out of or related to the change set forth herein, including claims for impact and delay costs.

Accepted: _____



Date: _____

6/15/2022

Print Name: _____

Robby Graham

Cone & Graham, Inc.



Accepted: _____

Date: _____

June 28, 2022

Print Name: _____

Barry Burton

Pinellas County Administrator

Rev 07-2016

CCNA Design Build Agreement

E1

APPROVED AS TO FORM

By: _____

Jacina Parson

Office of the County Attorney