

CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: Force Main Air Release Valve Replacement Highland Lakes Areas (PID 003123L)

CONTRACT NO: 190-0106-CP(PLU)

AGREEMENT DATE: April 7, 2020

COMMENCEMENT DATE: July 6, 2020

OWNER: Pinellas County

CONTRACTOR: TLC Diversified, Inc.

REASON FOR CHANGE:

Change Order No. 1 is necessary to increase the contract amount by \$221,728.51, as well as an increase to the agreement term of forty-seven (47) consecutive calendar days due to the unanticipated additional work required to complete this project including the following:

1. Additional line stops were added to address a faulty valve that was discovered.
2. Additional field testing of the 20-inch force main was required to address concerns about the condition/integrity of the pipe.
3. Additional demobilizing and remobilizing to 4 sites because of other emergency repairs.
4. Modification to ARV installations to accommodate the field conditions and an added a 4-inch valve omitted from contract.

The contractor agrees to conform to all existing contract specifications as well as those specific to this work.

There is forty-seven (47) consecutive calendar day extension associated with this change order.

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925
Website: www.pinellascounty.org/purchase



CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$784,000.00

Increase due to Change Order No. 1: \$221,728.51

Revised Agreement Amount: \$1,005,958.51

Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

ATTEST:

PINELLAS COUNTY, FLORIDA
by and through its Board of
County Commissioners

By: _____
Ken Burke
Clerk of the Court

By: _____
Chairman
Board of County Commissioners

Date: _____

APPROVED AS TO FORM

By: Diriki T. Geuka

By: _____
Office of the County Attorney

APPROVED AS TO FORM
Office of County Attorney

CONTRACTOR:

By:  _____ 02/22/2021

Thurston Lamberson, President
Type/Print Name and Title