



CONSTRUCTION CHANGE ORDER NO. 1- TIME ONLY

PROJECT: ATMS/ITS Improvements – Park Boulevard (SR 694) from Gulf Boulevard (SR 699) to Grand Boulevard

CONTRACT NO.: 156-0148-CP(DF)

AGREEMENT DATE: April 26, 2016

COMMENCEMENT DATE: July 22, 2016

AGREEMENT TERM: 365 consecutive calendar days

OWNER: Pinellas County

CONTRACTOR: Highway Safety Devices, Inc.

DESCRIPTION:

Exercise a time only contract extension of one hundred fifty (150) consecutive calendar days as per the original agreement terms and conditions. The revised agreement expiration date is December 19, 2017. The agreement amount does not increase as part of this change order.

REASON FOR CHANGE:

Time extension is due to design revisions required for closed circuit television camera installations, modification of jack and bore to directional bore at CSX railroad, and delay incurred awaiting completion of utility locates impacting installation of the Inter-coastal subaqueous bore. Additionally, the County made revisions to installation of three (3) video vehicle detection system cameras placed on aluminum poles at three (3) intersections on Park Boulevard due to conflict with existing facilities and utilities within the restricted right-of-way. The County determined placement of cameras on poles placed within the medians adjacent to the three (3) intersections was preferable, to original plan locations. Lead time was required for manufacturing the poles.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount:	\$3,231,688.00
Change Order No. 1 - Time Only	\$ 0.00
Revised Agreement Amount:	\$3,231,688.00

PLEASE ADDRESS REPLY TO:
 400 South Ft. Harrison, Sixth Floor
 Clearwater, Florida 33756
 Phone: (727) 464-3311
 FAX: (727) 464-3925
 Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance.

PINELLAS COUNTY, FLORIDA
by and through its County
Administrator

By: Mark Woodard
County Administrator

Date: Mark J. Woodard

APPROVED AS TO FORM

By: Bing RA
Office of the County Attorney

CONTRACTOR:

By: [Signature]
Garon Johnson, President
Type/Print Name and Title



CONSTRUCTION CHANGE ORDER NO. 1- TIME ONLY

PROJECT: ATMS/ITS Improvements – Park Boulevard (SR 694) from Gulf Boulevard (SR 699) to Grand Boulevard

CONTRACT NO.: 156-0148-CP(DF)

AGREEMENT DATE: April 26, 2016

COMMENCEMENT DATE: July 22, 2016

AGREEMENT TERM: 365 consecutive calendar days

OWNER: Pinellas County

CONTRACTOR: Highway Safety Devices, Inc.

DESCRIPTION:

Exercise a time only contract extension of one hundred fifty (150) consecutive calendar days as per the original agreement terms and conditions. The revised agreement expiration date is December 19, 2017. The agreement amount does not increase as part of this change order.

REASON FOR CHANGE:

Time extension is due to design revisions required for closed circuit television camera installations, modification of jack and bore to directional bore at CSX railroad, and delay incurred awaiting completion of utility locates impacting installation of the Inter-coastal subaqueous bore. Additionally, the County made revisions to installation of three (3) video vehicle detection system cameras placed on aluminum poles at three (3) intersections on Park Boulevard due to conflict with existing facilities and utilities within the restricted right-of-way. The County determined placement of cameras on poles placed within the medians adjacent to the three (3) intersections was preferable, to original plan locations. Lead time was required for manufacturing the poles.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount:	\$3,231,688.00
Change Order No. 1 - Time Only	\$ 0.00
Revised Agreement Amount:	\$3,231,688.00

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925
Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance.



PINELLAS COUNTY, FLORIDA
by and through its County
Administrator

By: Mark Woodard
County Administrator

Date: _____

By: _____
APPROVED AS TO FORM
Office of County Attorney

CONTRACTOR:

By: 

Type/Print Name and Title