

CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: Storm Sewer Cured-In-Place Pipelining (CIPP)
CONTRACT NO: 167-0513-CP(PLU)
AGREEMENT DATE: February 27, 2018
COMMENCEMENT DATE: May 8, 2018
OWNER: Pinellas County
CONTRACTOR: Granite Inliner, LLC

REASON FOR CHANGE:

Contract 167-0513-CP currently has incurred payments and encumbrances of \$5,317,781.00 out of the contract amount of \$7,317,845.00. In preparation for resurfacing projects on Keene Rd, Belcher Rd, and 113th St N, we had large diameter stormwater pipes televised to determine pipe conditions and any necessary repairs. Our investigation determined that approximately \$2,100,000.00 in pipe lining is necessary within the project limits of these 3 locations. This expense was not identified during the procurement of this contract. This will reduce our available contract funding to \$77,823.00. Our annual program goal for the Surface Water Assessment lining program is \$2.4 million. To achieve this goal, we are seeking a Change Order to the existing contract in the amount of \$2.1 million so we can proceed with the projects identified above, and to have sufficient funds to meet FY 2020 program goals.

The contractor agrees to conform to all existing contract specifications as well as those specific to this work.

There is no time extension associated with this change order.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$7,317,845.00

Increase due to Change Order No. 1: \$2,100,000

Revised Agreement Amount: \$9,417,845.00

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 404-3311
FAX: 727) 464-3925
Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

ATTEST:

PINELLAS COUNTY, FLORIDA

by and through its County Board of
County Commissioners

By: _____

Ken Burke
Clerk of the Court

By: _____

Chairman
County Administrator

Date: _____

APPROVED AS TO FORM

By: _____

Doriki J. Leukee
Office of the County Attorney

CONTRACTOR:

By: _____

Mark Harris
Mark Harris, Vice President
Type/Print Name and Title