

**CONSTRUCTION CHANGE ORDER NO. 1**

**PROJECT:** Wall Springs Park  
**CONTRACT NO:** 178-0208-CP(PLU)  
**AGREEMENT DATE:** June 19, 2018  
**COMMENCEMENT DATE:** August 30, 2018  
**OWNER:** Pinellas County  
**CONTRACTOR:** Keystone Excavating Inc.

**REASON FOR CHANGE:**

Change Order No. 1 is to add funds to the contract. Additional funds are required to complete the work associated with the project due to unforeseen situations. During the construction of the project, it was discovered the proposed sanitary sewer lift station had to be modified to meet the current Pinellas County Utilities Standards. Also, the Fire Marshall demanded modifications to the trail design to accommodate their emergency response vehicles requiring an overrun of existing quantities.

The contractor agrees to conform to all existing contract specifications as well as those specific to this work.

There is no time extension associated with this change order.

**CHANGE IN AGREEMENT PRICE:**

Original Agreement Amount: \$3,487,186.40

Increase due to Change Order No. 1: \$112,500.00

**Revised Agreement Amount: \$ 3,599,686.40**

PLEASE ADDRESS REPLY TO:  
400 South Ft. Harrison, Sixth Floor  
Clearwater, Florida 33756  
Phone: (727) 464-3311  
FAX: (727) 464-3925  
Website: [www.pinellascounty.org/purchase](http://www.pinellascounty.org/purchase)



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

PINELLAS COUNTY, FLORIDA  
by and through its County  
Administrator


By:   
\_\_\_\_\_  
Barry Burton  
County Administrator

Date: April 30, 2020

APPROVED AS TO FORM

By:   
\_\_\_\_\_  
Office of the County Attorney

CONTRACTOR:

By:   
\_\_\_\_\_  
Jeff Truxton, Vice President  
Type/Print Name and Title