



CONSTRUCTION CHANGE ORDER NO. 2 (FINAL)

PROJECT: Pedestrian Bridge Widening – Tarpon Woods
CONTRACT NO: 167-0074-CP(JJ)
AGREEMENT DATE: February 21, 2017
COMMENCEMENT DATE: April 20, 2017
AGREEMENT TERM: 300 consecutive Calendar Days
OWNER: Pinellas County
CONTRACTOR: Cone & Graham, Inc.

DESCRIPTION:

1. Release final payment.
2. Decrease the Agreement by: (\$27,354.32).
3. Extend the Agreement term by: 182 consecutive Calendar Days.

REASON FOR CHANGE:

Final inspections have been conducted for all Work performed under the contract terms by the representative of Public Works Department. Substantial completion for this Project was achieved on February 23, 2018. The Project was completed with Final Acceptance granted on August 15, 2018. The contract calls for 300 consecutive Calendar Days, which meant the final Regular Work Day would have been February 14, 2018. All Work has been completed in accordance with the Plans and Specifications. The public has had beneficial use of all Project areas since February 23, 2018, therefore, no liquidated damages shall be assessed.

Final pay quantities have been computed for the Project and are adjusted to reflect the difference between the preliminary estimated quantities and the final quantities, resulting in a net total decrease of (\$27,354.32).

The Agreement term has been increased by 182 consecutive Calendar Days.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$ 760,380.58

Increase due to Change Order No. 1: \$71,366.69

Decrease due to Change Order No. 2 (FINAL): (\$27,354.32)

Final Revised Agreement Amount: \$804,392.95

The Contractor's acceptance of this Final Change Order shall be and shall operate as a release by the Contractor of all claims, whether known or unknown, (including, but not limited to, material, equipment, labor, overhead, fees, lost profits, and delay claims) the Contractor may have against the Owner for all things done or furnished in connection with the Project and for every act of the Owner and others relating to or arising out of the Project. Final payment by the Owner shall not release the Contractor or the Surety(ies) from any obligation under the Contract Documents for the Performance and Payment Bond or release the Contractor from any claims the Owner may have against the Contractor.

PINELLAS COUNTY, FLORIDA
by and through its County
Administrator

By: 

Mark S. Woodard
County Administrator


Date: October 10, 2018

APPROVED AS TO FORM

By: 

Office of the County Attorney

CONTRACTOR: CONE & GRAHAM, INC.

By: 

ROBERT G. GRAHAM, PRESIDENT

Type/Print Name and Title