



CONSTRUCTION CHANGE ORDER NO. 1 (FINAL)

PROJECT: Geotextile Tube Removal and Rock Groin Construction
– Upham Beach (Re-bid) (PID No. 000219)

CONTRACT NO: 156-0489-CP (JJ)

AGREEMENT DATE: December 13, 2016

COMMENCEMENT DATE: March 30, 2017

AGREEMENT TERM: 450 consecutive Calendar Days

OWNER: Pinellas County

CONTRACTOR: Weeks Marine, Inc.

DESCRIPTION:

1. Release final payment.
2. Decrease the Agreement by: (\$2,468,969.78).
3. Extend the Agreement term by: 18 consecutive Calendar Days.

REASON FOR CHANGE:

Final inspections have been conducted for all Work performed under contract terms by a representative of the Public Works Department. Substantial completion for this Project was achieved on September 5, 2018. The public has had beneficial use of all Project areas since September 5, 2018. The Project was completed with Final Acceptance granted on October 18, 2018. All Work has been completed in accordance with the Plans and Specifications. The Agreement term has been increased by 18 consecutive Calendar Days. Liquidated damages have been assessed in the amount of \$55,702.40 for a fifty-two (52) Calendar Day delay in completing the project. .

Final pay quantities have been computed for the Project and are adjusted to reflect the difference between the preliminary estimated quantities and the final quantities, the balance of unspecified work not used, and the assessment of liquidated damages, resulting in a net total decrease of (\$2,468,969.78).

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$9,535,640.00

Decrease due to Change Order No. 1 (FINAL): (\$2,468,969.78)

Decrease due to Assessment of Liquidated Damages: (\$55,702.40)

Final Revised Agreement Amount: \$7,010,967.82

The Contractor's acceptance of this Final Change Order shall be and shall operate as a release by the Contractor of all claims, whether known or unknown, (including, but not limited to, material, equipment, labor, overhead, fees, lost profits, and delay claims) the Contractor may have against the Owner for all things done or furnished in connection with the Project and for every act of the Owner and others relating to or arising out of the Project. Final payment by the Owner shall not release the Contractor or the Surety(ies) from any obligation under the Contract Documents for the Performance and Payment Bond or release the Contractor from any claims the Owner may have against the Contractor.

PINELLAS COUNTY, FLORIDA
by and through its County
Administrator


By:  _____
Barry A. Burton
County Administrator

Date: March 26, 2019

APPROVED AS TO FORM

By:  _____
Office of the County Attorney

CONTRACTOR:

By:  _____
Matt Gaudin Project Manager
Type/Print Name and Title

By:  _____
Steve Chatry, Senior Vice President
Type/Print Name and Title