

**CONSTRUCTION CHANGE ORDER NO. 1**

**PROJECT:** *Animal Services Kennel Replacement and HVAC Renovation*

**CONTRACT NO:** *22-0399-CP*

**AGREEMENT DATE:** *November 17, 2022*

**COMENCEMENT DATE:** *September 1, 2023*

**OWNER:** *Pinellas County*

**CONTRACTOR:** *Erickson & Lindstrom Construction Co.*

**DESCRIPTION:**

1. Increase the Agreement by \$755,000.00
2. Increase the contract by 270 consecutive calendar days.

**REASON FOR CHANGE:**

Change Order No. 1 is needed due to a significant delay (6 months) in permit review and approval. Funds are also needed due to the inflationary price of construction materials since the project was bid. As part of the HVAC renovation the existing supply fans will be replaced with manufactured air handling units which will contain specified cooling coils, these will interconnect to the proposed air-cooled chiller with the existing administration building chilled water system to provide a back-up chilled water source.

The Agreement term has been increased by 270 consecutive Calendar Days for new Agreement Term of 575 consecutive Calendar Days (final completion 3/28/25) and the agreement increased by \$755,000 for a Revised Agreement Amount of \$4,333,306.

**AGREEMENT PRICE:**

<b>Original Agreement Amount:</b>	<b>\$3,578,306.00</b>
Increase due to Change Order No. 1: (Add 270 consecutive calendar days)	755,000.00
<b>Revised Agreement Amount:</b>	<b>\$4,333,306.00</b>

PLEASE ADDRESS REPLY TO:  
400 South Ft. Harrison, Sixth Floor  
Clearwater, Florida 33756  
Phone: (727) 464-3311  
FAX: (727) 464-3925  
Website: [www.pinellascounty.org/purchase](http://www.pinellascounty.org/purchase)



