



CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: ATMS/ITS Improvements – SR 693 (66th Street) from Gulf Boulevard to Park Boulevard

CONTRACT NO.: 145-0189-CP(DF)

AGREEMENT DATE: June 2, 2015

COMMENCEMENT DATE: August 5, 2015

OWNER: Pinellas County

CONTRACTOR: Traffic Control Devices, Inc.

REASON FOR CHANGE:

This change incorporates additional work that will complete the fiber optic network along SR 693 (66th Street) and increases the contract amount by \$702,445.57. Specifically, the additional work includes the segment on 66th Street from Park Boulevard to US Highway 19. The change order is necessary to complete fiber optic cable along the corridor, allowing for proper fiber optic connections for upcoming Intelligent Transportation System (ITS) projects on Park Boulevard and Bryan Dairy Road.

The contractor agrees to conform to all existing contract specifications as well as those specific to this work.

The agreement term is increased fifty nine (59) consecutive calendar days as part of this change order. The revised agreement term expiration date is October 1, 2016.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount:	\$ 2,437,437.00
Increase due to Change Order No. 1:	\$ 702,445.57
Revised Agreement Amount:	\$ 3,139,882.57

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison Avenue, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925
Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

PINELLAS COUNTY, FLORIDA
by and through its Board of County
Commissioners

ATTEST:

By: _____
Ken Burke
Clerk of the Court

By: _____
Chairman
Board of County Commissioners


Date: _____

APPROVED AS TO FORM

By: 

Office of the County Attorney

ATTEST:

By: 

DAVID WITTEK
Type/Print Name and Title

CONTRACTOR:

By: 

DEB BREEDING Vice President
Type/Print Name and Title

