



## CONSTRUCTION CHANGE ORDER NO. 2

**PROJECT:** Customs and Border Protection Improvements at St. Pete-Clearwater International Airport (PIE) (PID Number: 002878A)

**CONTRACT NO:** 178-0305-CP (LN)

**AGREEMENT DATE:** August 21, 2018

**COMMENCEMENT DATE:** November 2, 2018

**AGREEMENT TERM:** 270 consecutive calendar days

**OWNER:** Pinellas County

**CONTRACTOR:** Walbridge Aldinger LLC

### **DESCRIPTION:**

1. Increase the Agreement by: \$345,297.53
2. Extend the Agreement term by sixty-two (62) calendar days.

### **REASON FOR CHANGE**

Unforeseen conditions encountered during interior demolition requires mitigation to meet current one (1) hour fire rated ceiling building codes. This Change Order No. 2, for a time extension and increase, allows Walbridge Aldinger LLC \$345,297.53 for material and labor costs to meet building codes and an extension of sixty-two (62) consecutive Calendar Days to request additional general conditions, bonds and insurance costs.

The Contractor agrees to conform to all existing contract specifications as well as those specific to this Work.

The Agreement term has been increased by sixty-two (62) consecutive Calendar Days. Therefore, the new Agreement term is three hundred and sixty (360) calendar days, making the project completion date of October 28, 2019.

### **CHANGE IN AGREEMENT PRICE:**

Original Agreement Amount: \$6,712,487.00

Change Order No. 1 – Time Only: \$ -0-

Increase Due to Change Order No. 2: \$345,297.53

**Revised Agreement Amount: \$ 7,057,784.53**

PLEASE ADDRESS REPLY TO:  
400 South Ft. Harrison, Sixth Floor  
Clearwater, Florida 33756  
Phone: (727) 464-3311  
FAX: (727) 464-3925  
Website: [www.pinellascounty.org/purchase](http://www.pinellascounty.org/purchase)



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

PINELLAS COUNTY, FLORIDA  
by and through its Board of County  
Commissioners

ATTEST:



By: *Ken Burke*  
Ken Burke  
Clerk of the Court  
*deputy clerk*

By: *Karen Seel*  
Karen Seel  
Chairman  
Board of County Commissioners

Date: 4/23/19

APPROVED AS TO FORM

By: *[Signature]*  
Office of the County Attorney

CONTRACTOR:

By: *[Signature]*

FRANK RYDIEL, JP / GENERAL MGR  
Type/Print Name and Title      FLORIDA