



CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: North County Satellite Site (PID No. 000759A)
CONTRACT NO: 189-0071-CP(RO)
AGREEMENT DATE: January 22, 2019
COMMENCEMENT DATE: April 22, 2019
OWNER: Pinellas County
CONTRACTOR: Keystone Excavators, Inc.

DESCRIPTION:

1. Increase the Agreement by: \$1,255,220.00
2. Extend the Agreement term by: 207 consecutive Calendar Days.

REASON FOR CHANGE:

Justification:

The FDOT's proposed project includes a drainage easement (60-ft wide) and associated storm drain pipe aligning through the County's North County Satellite Project Site. The additional work includes the construction of FDOT's outfall pipes that are located on County property. The County's contractor will be installing approximately 770 LF of 66" concrete pipe, 8 LF of 54" concrete pipe, and 205 LF of dual 48" concrete pipe from 10' to 24' deep. Also, installation of four (4) J-8 10' manholes 19' to 24' deep, and the installation of approximately 40 LF of 48" steel pipe.

FDOT Indemnification Requirements:

The following indemnification requirements are added for all subcontracts that perform work in connection with this change order:

"Each contractor/consultant shall indemnify, defend, save and hold harmless the FDOT and all of its officers, agents or employees from all suits, actions, claims, demands, liability of any nature whatsoever arising out of, because of, or due to, any intentional act and/or negligent act or occurrence or omission or commission of the contractor, its officers, agents or employees. Neither the contractor/subcontractor, consultant/sub consultant, nor any of its officers, agents or employees will be liable under this section for damages arising out of injury or damage to persons or property directly caused or resulting from the sole negligence of the FDOT or any of its officers, agents or employees."

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925

Website: www.pinellascounty.org/purchase



E-Verify:

The Contractor shall utilize the U.S. Department of Homeland Security's E-Verify system to verify the employment eligibility of all new employees hired by the Contractor during the term of the contract; and Expressly required any subcontractors performing work or providing services pursuant to this work to likewise utilize the U.S. Department of Homeland Security's E-Verify system to verify the employment eligibility of all new employees hired by the Contractor/subcontractor during the contract term.

Insurance Requirements:

The County's contractor shall name FDOT as additionally named insured.

The Contractor agrees to conform to all existing contract specifications as well as those specific to this work.

The Agreement term has been increased by two-hundred seven (207) consecutive Calendar Days.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$1,680,400.00

Increase due to Change Order No. 1: \$1,255,220.00

Revised Agreement Amount: \$2,935,620.00

Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

ATTEST:

PINELLAS COUNTY, FLORIDA
by and through its Board of County
Commissioners

By: _____
Ken Burke
Clerk of the Court

By: _____
Chairman
Board of County Commissioners

Date: _____

APPROVED AS TO FORM

By: *Diriki J. Leuker*
Office of the County Attorney

CONTRACTOR:

By: *R. C. Fornwalt, PRES.*
ROBERT C. FORNWALT, PRESIDENT
Type/Print Name and Title