

CONSTRUCTION CHANGE ORDER NO. 1

PROJECT: Fort De Soto Park Dune Walkovers (PID 003010A)
CONTRACT NO: 189-0489-CP(PLU)
AGREEMENT DATE: December 10, 2019
COMMENCEMENT DATE: March 3, 2020
OWNER: Pinellas County
CONTRACTOR: Bayshore Construction, Inc.

REASON FOR CHANGE:

The requested Change Order is for the addition of three (3) locations to address safety issues. PID 004583A - Ft. DeSoto Dune Walkover - Parking Area; PID 004584A - Ft. DeSoto Bridge - Arrowhead Picnic area; PID 004585A - Anderson Park Boat Ramp Deck Replacement. The work consists of: extracting the decking and handrail off the existing dock and replace as per contract (PID #00301 OA) Fort DeSoto Dune Walkovers; extracting and haul off-site the decking and railing on the existing dune walkover at the North end of the Gulf pier parking lot; and, extracting the existing framing and decking from the bridge down to the existing piles, piles to remain. If work is not done it will result in closures of these locations. This change order **increases the contract amount by \$115,918.00** and extends the contract by one hundred twenty (120) consecutive calendar days for a revised completion date of 3/27/21.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$448,198.30

Increase due to Change Order No. 1: \$115,918.00

Revised Agreement Amount: \$564,116.30

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925
Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

ATTEST:

PINELLAS COUNTY, FLORIDA
by and through its Board of
County Commissioners

By:

Ken Burke
Clerk of the Court

By:

Chairman
Board of County Commissioners

Date:


APPROVED AS TO FORM

By:


Office of the County Attorney

CONTRACTOR:

By:


Doug Martin President
Type/Print Name and Title