

CONSTRUCTION CHANGE ORDER NO. 3

PROJECT: North County Satellite Site
CONTRACT NO: 189-0071-CP(PLU)
AGREEMENT DATE: January 22, 2019
COMMENCEMENT DATE: April 22, 2019
OWNER: Pinellas County
CONTRACTOR: Keystone Excavators, Inc.

REASON FOR CHANGE:

Additional funds are required to complete work associated with the FDOT's portion of the project. An additional \$108,179.00 is necessary for work completed as part of the Joint Project Agreement, as the FDOT's estimated quantity for excavation of unsuitable materials was greater than anticipated. Additional funding in the amount of \$89,170.40 is also required to accommodate Solid Waste and the Tax Collector Departments demands to use its facilities during continued construction, as well as additional work added to the project at their requests. This Change Order also extends the contract by an additional 180 consecutive calendar days for a revised completion date of February 7, 2021.

The contractor agrees to conform to all existing contract specifications as well as those specific to this work.

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$1,680,400.00

Increase due to Change Order No. 1: \$1,255,220.00

Increase due to Change Order No. 2: \$116,669.04

Increase due to Change Order No. 3: \$197,349.40

Revised Agreement Amount: \$3,249,638.44

PLEASE ADDRESS REPLY TO:
400 South Ft. Harrison, Sixth Floor
Clearwater, Florida 33756
Phone: (727) 464-3311
FAX: (727) 464-3925
Website: www.pinellascounty.org/purchase



Your acceptance of this Change order shall constitute a modification to our Agreement and will be performed subject to all of the same terms and conditions as contained in our Agreement indicated above, as fully as if the same were repeated in this acceptance. Acceptance by Contractor of this adjustment to the agreement shall constitute a full and final settlement and release by Contractor of any and all claims, whether known or unknown, against the Owner arising out of or related to the substance of or the circumstances giving rise to the change or changes set forth herein, including claims for impact and delay costs.

PINELLAS COUNTY, FLORIDA

By: _____

Date: _____


APPROVED AS TO FORM

By: Diriki T. Geuka
Office of the County Attorney

By: _____

APPROVED AS TO FORM
Office of County Attorney

CONTRACTOR:

By: 
JEFF TRUXTON, VICE PRESIDENT
Type/Print Name and Title