



Merry Celeste, CPPB
Division Director
Purchasing and Risk Management

CONSTRUCTION CHANGE ORDER NO. 1 (FINAL)

PROJECT: Philippe Park Pedestrian Bridge Replacement (PID #003494A)
CONTRACT NO: 189-0398-CP(JJ)
AGREEMENT DATE: October 22, 2019
COMMENCEMENT DATE: January 6, 2020
AGREEMENT TERM: 180 Days
OWNER: Pinellas County
CONTRACTOR: Denson Construction

DESCRIPTION:

1. Release final payment.
2. Decrease the Agreement by: (\$43,706.51).
3. Extend the Agreement term by: 89 consecutive Calendar Days.

REASON FOR CHANGE:

Final inspections have been conducted for all Work performed under the contract terms by the representative of the Public Works Construction Management Division. Substantial completion for this Project was achieved on June 12, 2020. The public has had beneficial use of all Project areas since June 12, 2020. The Project was completed with Final Acceptance granted on September 30, 2020. All Work has been completed in accordance with the Plans and Specifications. The Agreement term has been increased by 89 consecutive Calendar Days. No liquidated damages shall be assessed.

Final pay quantities have been computed for the Project and are adjusted to reflect the difference between the preliminary estimated quantities and the final quantities, resulting in a net total decrease of (\$43,706.51).

CHANGE IN AGREEMENT PRICE:

Original Agreement Amount: \$484,717.00

Decrease due to Change Order No. 1 (FINAL): (\$43,706.51)

Final Revised Agreement Amount: \$ 441,010.49

The Contractor's acceptance of this Final Change Order shall be and shall operate as a release by the Contractor of all claims, whether known or unknown, (including, but not limited to, material, equipment, labor, overhead, fees, lost profits, and delay claims) the Contractor may have against the Owner for all things done or furnished in connection with the Project and for every act of the Owner and others relating to or arising out of the Project. Final payment by the Owner shall not release the Contractor or the Surety(ies) from any obligation under the Contract Documents for the Performance and Payment Bond or release the Contractor from any claims the Owner may have against the Contractor.

PINELLAS COUNTY, FLORIDA
by and through its County
Administrator

By: _____
Barry A. Burton
County Administrator

Date: _____

APPROVED AS TO FORM

By: Jacina Parson
Office of the County Attorney

CONTRACTOR:

By: Ralph F. Denson, Jr.
RALPH F. DENSON, JR. PRESIDENT
Type/Print Name and Title