



Pinellas County

Legislation Details (With Text)

File #: 19-1024D **Version:** 1

Type: Purchasing Delegated Item **Status:** Agenda Ready

File created: 10/21/2019 **In control:** Public Works

On agenda: 3/31/2020 **Final action:** 11/4/2019

Title: Change Order No. 1(final) with Nelson Construction Inc. for the South Lake Avenue Culvert Replacement Project.

Sponsors:

Indexes:

Code sections:

Attachments: 1. Change Order No 1 (final), 2. History - Award of Bid & Executed Agreement

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Subject:

Change Order No. 1(final) with Nelson Construction Inc. for the South Lake Avenue Culvert Replacement Project.

Recommended Action:

Approval and execution by the County Administrator of Change Order No. 1 (final) with Nelson Construction Inc. for the South Lake Avenue Culvert Replacement Project.

- This project consisted of replacing existing twin 66-inch corrugated metal cross drain pipes that have deteriorated and settled due to normal wear and existing soil conditions.
- Final completion occurred May 24, 2019 with a reduction in price of (\$66,653.14) based on the difference between estimated and final quantities utilized.
- The agreement term is not extended as part of this change order.

Contract No. 178-0487-CP(PLU); PID No. 002125A; reducing the contract amount by (\$66,653.14) for a revised total of \$852,944.76.

Strategic Plan:

Foster Continual Economic Growth and Vitality

4.4 Invest in infrastructure to meet current and future needs

4.5 Provide safe and effective transportation systems to support the efficient flow of motorists, commerce, and regional connectivity.

Summary:

Change Order No. 1 (final) reduces the Board approved expenditure by (\$66,653.14) and accepts the contract as complete. The project was substantially complete on 5/9/19 and obtained final completion on 5/24/19. Liquidated damages do not apply, as the county received substantial and beneficial use

on 5/9/19. Final inspections of the project for all work performed under the contract were conducted by representatives of the Public Works Construction Management Division. All work has been completed in accordance with the construction contract documents. The time between substantial and final completion accounts for the duration to complete the walk thru inspection with project stakeholders, punch list items, project acceptance, receipt and approval of certified as-builts, final quantity of materials audit, and receipt of final invoice. Final quantities have been tabulated resulting in a net decrease of (\$66,653.14). This is the difference between estimated and final quantities and balance of unspecified work not used.

Background/Explanation:

This contract was originally awarded by the Board on October 9, 2018, in the amount of \$919,597.90 for a total construction duration of 270 consecutive calendar days.

The purpose of this project was to replace existing twin 66-inch corrugated metal cross drain pipes that had deteriorated and settled due to normal wear and existing soil conditions. The twin pipes are located on South Lake Avenue, between Barry Road and Jeffords Street, and function as roadway cross drains within Stevenson Creek.

Fiscal Impact:

Original estimated expenditure not to exceed:	\$ 919,597.90
Decrease due to change order no. 1 (final)	<u>(\$ 66,653.14)</u>
Revised estimated total expenditure:	\$ 852,944.76

Delegated Authority:

Authority for the County Administrator to approve and execute this change order is granted under Code Section 2-62(a)(3).

Staff Member Responsible:

Kelli Hammer Levy, Interim Public Works Director
Merry Celeste, Division Director of Purchasing and Risk Management

Partners:

N/A

Attachments:

Change Order No. 1 (final)