



# Pinellas County

## Legislation Details (With Text)

**File #:** 17-368D      **Version:** 1

**Type:** Purchasing Delegated Item      **Status:** Passed

**File created:** 4/13/2017      **In control:** Utilities

**On agenda:** 6/30/2017      **Final action:** 7/18/2017

**Title:** Change Order No. 1 (final) with T.L.C. Diversified, Inc. for the Emergency Scrubber Replacement Project at the South Cross Bayou Water Reclamation Facility

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:** 1. CHANGE ORDER NO 1 Final.docx.pdf

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

**Subject:**

Change Order No. 1 (final) with T.L.C. Diversified, Inc. for the Emergency Scrubber Replacement Project at the South Cross Bayou Water Reclamation Facility

**Recommended Action:**

Approval and execution by the County Administrator of Change Order No. 1 (final) with T.L.C. Diversified, Inc. for the Emergency Scrubber Replacement Project at the South Cross Bayou Water reclamation Facility (SCBWRF).

Contract no. 156-0187-CP(DF); PID No. 002748A/000847A; reducing the contract in the amount of (\$34,901.89) for a revised total amount of \$534,698.11.

**Strategic Plan:**

Create a Quality Workforce in a Positive, Supportive Organization

1.3 Make workforce safety and wellness a priority

Foster Continual Economic Growth and Vitality

4.4 Invest in infrastructure to meet current and future needs

Deliver First Class Services to the Public and Our Customers

52. Be responsible stewards of the public's resources

**Summary:**

Change Order No. 1 (final) decreases the Board of County Commissioners (Board) approved expenditure by (\$34,901.89), accepts the contract as complete, releases all remaining retainage, and authorizes final payment. The decrease in expenditure is due to unused contingency funds and the difference between estimated preliminary and final quantities utilized. Substantial completion was achieved on December 2, 2016; final completion was accepted on February 23, 2017. The protracted time frame between substantial and final completion was due to completion of punch list

items. The agreement term was extended by eight-eight (88) calendar days to complete pipe supports, scrubber panels and other miscellaneous items.

**Background/Explanation:**

The Board awarded this project on May 10, 2016, the purpose of which was to install two (2) new emergency dry chemical scrubbers to service the chlorination and de-chlorination facility at the SCBWRF. The equipment scrubs the atmospheric air within the facilities in the event of a chemical leak. The previous emergency wet scrubbers were replaced due to corrosion identified during a maintenance inspection.

**Fiscal Impact:**

Expenditure not to exceed: \$569,600.00

Decrease due to Change Order No. 1 (final): (\$34,901.89)

Revised total expenditure: \$534,698.11

Funding for this project is derived from the Utilities Department Sewer Enterprise Fund.

**Delegated Authority:**

Authority for the County Administrator to approve and execute this change order is granted under Code Section 2-62 (a)(3).

**Staff Member Responsible:**

Randi Kim, Director, Utilities

Joe Lauro, Director, Purchasing

**Partners:**

N/A

**Attachments:**

Change Order No. 1 (final)