



Pinellas County

Legislation Details (With Text)

File #: 22-1168D **Version:** 1

Type: Purchasing Delegated Item **Status:** Passed

File created: 10/13/2022 **In control:** Public Works

On agenda: 12/31/2022 **Final action:** 1/17/2023

Title: Change Order No. 1 (final) with Suncoast Development of Pinellas County Inc. for 49th St. N. and 38th Ave. N. Intersection Improvements 21-0043-CP

Sponsors:

Indexes:

Code sections:

Attachments: 1. Change Order No. 1 (final)

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Subject:

Change Order No. 1 (final) with Suncoast Development of Pinellas County Inc. for 49th St. N. and 38th Ave. N. Intersection Improvements 21-0043-CP

Recommended Action:

Approval and execution by the County Administrator Change Order No. 1 (final) with Suncoast Development of Pinellas County Inc. for 49th St. N. and 38th Ave. N. Intersection Improvements.

- This Project consists of intersection improvements that include road reconstruction, turn lane improvements, milling and resurfacing, stormwater improvements, sidewalk, curb and installation of mast arms to replace the existing concrete strain poles.
- Final Completion occurred on August 19, 2022, with a decrease in price of (\$87,671.68), based on the difference between estimated and final quantities for a final price of \$1,088,578.22.
- An additional 191 calendar days are added to the Agreement term as part of this Change Order. A mast arm design discrepancy took several months to resolve to establish electrical service with Duke Energy resulting in a delay of production. Liquidated damages do not apply.
- The Board of County Commissioners (Board) awarded this project to Suncoast Development of Pinellas County, Inc. on February 9, 2021, in the amount of \$1,176,249.90.
- This project is budgeted in the Capital Improvement Program, Transportation Function, Intersection Improvements program 3021, Project 000958A. One hundred percent funding for this project is derived from Multimodal Impact Fees.

21-0043-CP decrease in the amount of (\$87,671.68) for a revised total of \$1,088,578.22.

Strategic Plan:

2.1 Provide planning, coordination, prevention, and protective services to ensure a safe and secure community.

Foster Continual Economic Growth and Vitality

4.4 Invest in infrastructure to meet current and future needs

4.5 Provide safe and effective transportation systems to support the efficient flow of motorists, commerce, and regional connectivity

Summary:

The project was substantially complete on July 7, 2022, and obtained final completion on August 19, 2022. An additional 191 calendar days are added to the Agreement term as part of this Change Order. Liquidated damages do not apply. A mast arm design discrepancy took several months to resolve, and several months were required to establish electrical service with Duke Energy resulting in a delay of production. Final inspections of the project for all work performed under the contract were conducted by representatives of the Public Works Construction Management Division. All work has been completed in accordance with the construction contract documents. The time between substantial and final completion accounts for the duration to complete the walk thru inspection with project stakeholders, punch list items, project acceptance, final quantity of materials audit, and receipt of final invoice. Final quantities have been tabulated resulting in a net decrease of (\$87,671.68). This is the difference between estimated and final quantities and balance of unspecified work not used.

Background/Explanation:

This Project consists of intersection improvements that include road reconstruction, turn lane improvements, milling and resurfacing, stormwater improvements, sidewalk, curb and installation of mast arms to replace the existing concrete strain poles.

Fiscal Impact:

Original Agreement Amount: \$1,176,249.90

Decrease due to Change Order No. 1 (FINAL): (\$87,671.68)

Final Revised Agreement Amount: \$1,088,578.22

This project is budgeted in the Capital Improvement Program, Transportation Function, Intersection Improvements program 3021, Project 000958A. One hundred percent funding for this project is derived from Multimodal Impact Fees.

Delegated Authority:

Authority for the County Administrator to approve and execute this change order is granted under Code Section 2-62(a)(3).

Staff Member Responsible:

Kelly Hammer Levy, Director, Public Works

Merry Celeste, Division Director, Purchasing & Risk, Administrative Services

Joe Lauro, Director, Administrative Services

Partners:

N/A

Attachments:

Change Order No. 1 (final)