



# Pinellas County

## Legislation Details (With Text)

**File #:** 20-1050D      **Version:** 1

**Type:** Purchasing Delegated Item      **Status:** Agenda Ready

**File created:** 9/9/2020      **In control:** Public Works

**On agenda:** 3/31/2021      **Final action:** 12/9/2020

**Title:** Change Order No. 1 (final) with Gannett Fleming Project Development Corporation for the ATMS - South Belcher Road from Park Boulevard to Druid Road.

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:** 1. Change Order No. 1 (final)

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

**Subject:**

Change Order No. 1 (final) with Gannett Fleming Project Development Corporation for the ATMS - South Belcher Road from Park Boulevard to Druid Road.

**Recommended Action:**

Approval and execution by the County Administrator of Change Order No. 1 (final) with Gannett Fleming Project Development Corporation (Gannett) for the ATMS - South Belcher Road from Park Boulevard to Druid Road.

- The purpose of this project was to install conduit, fiber optic cable, dynamic message signs, and closed-circuit television cameras on South Belcher Road, as part of the County’s ATMS network.
- Change Order No. 1 (final) decreases the contract by (\$14,890.97), due to the difference between estimated and final quantities required to construct the project.
- Agreement term is extended by three hundred forty-four (344) consecutive calendar days as part of this change order due to delays in private utility relocations, utility conflicts and plan revisions as requested by the County.
- Award of bid to Gannett was approved by the Board of County Commissioners (Board) on September 14, 2017.

Contract No. 167-0346-CP(PLU); PID No. 001030A; decreases the contract amount by (\$14,890.97) for a revised total amount of \$2,576,985.38; agreement term increases by 344 consecutive calendar days.

**Strategic Plan:**

Ensure Public Health, Safety, and Welfare  
2.5 Enhance pedestrian and bicycle safety

Foster Continual Economic Growth and Vitality

4.4 Invest in infrastructure to meet current and future needs

4.5 Provide safe and effective transportation systems to support the efficient flow of motorists, commerce, and regional connectivity.

Deliver First Class Services to the Public and Our Customers

5.2 Be responsible stewards of the public's resources

5.3 Ensure effective and efficient delivery of county services and support

**Summary:**

Change Order No. 1 (final) decreases the Board approved expenditure by (\$14,890.97) and accepts the contract as complete. The project was substantially complete on November 22, 2019 and obtained final completion on November 22, 2019. Liquidated damages do not apply due to the delays in private utility relocations, unknown and unidentified utility conflicts, and approved additional days due to plan revisions requested by the County. Final inspections of the project for all work performed under the contract were conducted by representatives of the Public Works Construction Management Division.

**Background/Explanation:**

This project was part of an overall implementation of the Countywide ATMS/ITS (Intelligent Transportation System) effort that was adopted and funded by the Board utilizing the Ninth Cent Local Option Gas Tax in 2006. As part of the overall plan, this segment was being constructed on the priority list of projects developed by the Board and the Metropolitan Planning Organization.

Award of bid to Gannett was approved by the Board of County Commissioners (Board) on September 14, 2017, in the amount of \$2,591,876.35.

**Fiscal Impact:**

Original Estimated expenditure not to exceed:	\$2,591,876.35
Decrease due to Change Order No. 1 (final):	<u>(\$ 14,890.97)</u>
Revised total expenditure:	\$2,576,985.38

**Delegated Authority:**

Authority for the County Administrator to approve and execute this Change Order is granted under Code Section 2-62 (a)(3).

**Staff Member Responsible:**

Kelli Hammer-Levy, Director, Public Works

Merry Celeste, Division Director, Purchasing & Risk Management, Administrative Services

Joe Lauro, Director, Administrative Services

**Partners:**

Florida Department of Transportation

**Attachments:**

Change Order No. 1 (final)