



Pinellas County

Legislation Details (With Text)

File #: 19-1274D **Version:** 1

Type: Purchasing Delegated Item **Status:** Passed

File created: 12/27/2019 **In control:** Airport

On agenda: 4/21/2020 **Final action:** 4/21/2020

Title: Change Order No. 3 with Walbridge Aldinger, LLC for the Customs and Border Protection (CBP) Improvement project at the St. Pete-Clearwater International Airport.

Sponsors:

Indexes:

Code sections:

Attachments: 1. Change No. 3

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Subject:

Change Order No. 3 with Walbridge Aldinger, LLC for the Customs and Border Protection (CBP) Improvement project at the St. Pete-Clearwater International Airport.

Recommended Action:

Approval and execution by the County Administrator of Change Order No. 3 with Walbridge Aldinger, LLC (Walbridge) for the Customs and Border Protection Improvement project at the St. Pete-Clearwater International Airport (Airport).

- The extension of contract by sixty-seven (67) calendar days, for a revised substantial completion date of January 3, 2020.
- The completion date has lapsed; however, this change order provides a means for the Airport, Walbridge and US Customs and Border Control to document substantial completion and to provide an audit trail for contract close out and complete final punch out items.
- The reallocation of funds provides for additional tasks to be performed under this contract to complete remaining punch list items in preparation for contract close-out.
- There is no monetary increase associated with this change order.

Contract No. 178-0305-CP(SCB); PID No. 002878A; in the amount of \$7,057,784.53 through January 3, 2020. There is no monetary increase associated with this change order

Strategic Plan:

Foster Continual Economic Growth and Vitality

4.4 Invest in Infrastructure to meet current and future needs

Summary:

This change order extends the contract by sixty-seven (67) calendar days for a revised completion date of January 3, 2020 and to convert contracted allowances to owner's contingency to be used as

necessary for the completion of remaining punch list items in preparation for contract close-out. There is no increase to the contract as a result of this change order. The revised completion date has already lapsed. Approval and execution of this Change Order will provide a mechanism for the County and Walbridge to document a substantial completion date and to provide an audit trail for the expenditure of converted contracted allowances in preparation of contract close-out items in preparation of contract close-out

Background/Explanation:

The scope of this project consists of the renovation of the existing Federal Inspection Services facility at the Airport due to new U.S. Customs and Border Protection Design Standards. The Board of County Commissioners awarded this contract on August 21, 2018. Change Order No. 1 added twenty-eight (28) days to the contract and was approved by the County Administrator on January 14, 2019. Change Order No. 2 was approved by the Board of County Commissioners on April 23, 2019 which added sixty-two (62) days to the contract and provided an increase in the amount of \$345,297.53.

Fiscal Impact:

This change order has no fiscal impact.

Original approved expenditure:	\$6,712,487.00
Change Order No. 1:	.00
Change Order No. 2 increase:	\$ 345,297.53
Change Order No. 3:	<u>.00</u>

<u>Revised contract amount:</u>	<u>\$7,057,784.53</u>
---------------------------------	-----------------------

Delegated Authority:

Authority for the County Administrator to approve and execute this Change Order is granted under Code Section 2-188(a).

Staff Member Responsible:

Thomas Jewsbury, Director, St. Pete-Clearwater International Airport
Merry Celeste, Division Director, Administrative Services

Partners:

FAA
FDOT

Attachments:

Change Order No. 3