



Pinellas County

Legislation Details (With Text)

File #:	23-0428D	Version:	1
Type:	Purchasing Delegated Item	Status:	Passed
File created:	5/17/2023	In control:	Utilities
On agenda:	9/30/2023	Final action:	11/14/2023
Title:	Change Order No. 2 (Utilities) with Keystone Excavators LLC for the Lakeshore Estates Water and Sewer Improvements Phase 2 project in Palm Harbor.		
Sponsors:			
Indexes:			
Code sections:			
Attachments:	1. CO #2 Lake Shore Estates, 2. OMB.REVIEW_23-0428D_Utilities_CO2LakeshoreEstates_21-July-2023		

Date	Ver.	Action By	Action	Result
------	------	-----------	--------	--------

Subject:

Change Order No. 2 (Utilities) with Keystone Excavators LLC for the Lakeshore Estates Water and Sewer Improvements Phase 2 project in Palm Harbor.

Recommended Action:

Approval and execution by the County Administrator of Change Order No. 2 (Utilities) with Keystone Excavators LLC. for the Lakeshore Estates Water and Sewer Improvements Phase 2 project in Palm Harbor.

- This project provided improved water quality through the removal and replacement of existing galvanized piping.
- Change Order No. 2 increases the contract in the amount of \$148,826.00 to resolve pay items that were overbilled due to an increased scope of work during construction; additional piping and adjustments to the watermain were installed to facilitate the construction of the new drainage features.
- This project was awarded by the Board of County Commissioners on September 22, 2020, in the amount of \$3,995,451.20; Change Order No. 1 increased the contract in the amount of \$1,071,902.96 and extended the contract duration 406 calendar days to address unsuitable materials uncovered during construction.
- The County Administrator has authority under County Code, 2-62(a)(2), to increase Board approved contracts by 10% or \$250,000.00, whichever is less.
- Funding is available under Program Project 000831A Water, Sewer, and Reclaimed Relocation Projects, included in the FY23 Capital Improvement Plan (CIP), funded by the Water Renewal and Replacement Fund and the Sewer Renewal and Replacement Fund.

Contract No. 190-0494-CP; increase the contract by \$148,826.00 for a revised total amount of \$5,216,180.16.

Strategic Plan:

Foster Continual Economic Growth and Vitality

4.4 Invest in infrastructure to meet current and future needs

Deliver First Class Services to the Public and Our Customers

5.3 Ensure effective and efficient delivery of county services and support

Summary:

Change Order No.2 (Utilities) increases the contract amount to compensate for overbilled pay items and to cover the remaining costs associated with the utility's improvements.

Background/Explanation:

Change order #2 is to address overbilled pay items necessary for the construction of new water mains on the project. During construction an existing 2-inch water main was discovered to be of galvanized pipe that was previously unknown, prompting replacement via Horizontal Directional Drill. There were additional 6" water main piping and appurtenances constructed to increase fire protection in the community and to avoid conflicts with the parent Public Works project Lakeshore Estates Phase 2 Roadway and Drainage Improvements. The Utilities costs associated with this change order are \$148,826 for a revised contract amount of \$5,216,180.16.

Fiscal Impact:

Original Agreement amount:	\$3,995,451.20
Increase due to Change Order No. 1 (Add 406 consecutive calendar days, end date 1/12/2023)	\$1,071,902.96
Increase due to Change Order No. 2 (Utilities)	\$148,826.00
Revised Agreement amount	\$5,216,180.16

Funding is available under Program Project 000831A Water, Sewer, and Reclaimed Relocation Projects, included in the Capital Improvement Plan (CIP), funded by the Water Renewal and Replacement Fund and the Sewer Renewal and Replacement Fund

Delegated Authority:

Authority for the County Administrator to approve and execute this change order is granted under Code Section 2-62(a)(2).

Staff Member Responsible:

Jeremy Waugh, Interim Director, Utilities

Merry Celeste, Division Director, Purchasing & Risk, Administrative Services

Joe Lauro, Director, Administrative Service

Partners:

N/A

Attachments:

Change Order No. 2